



FCJ NEWS - June 2024

ST. THOMAS MUNICIPAL CORPORATION

Morant Bay Urban Centre - Project Update



Overall construction is approximately 60% complete.

The project is experiencing a slight delay due to existing utility changes, which have stopped some main activities on a few buildings.

Despite this, plans are still on track to hand over specific buildings in phases beginning in September for clients to commence their build-out phase.

Meanwhile, external works to the roadway, curb wall, parking, sidewalk and ramps will continue in tandem with the build-out phase.

Of the fourteen (14) blocks being constructed, eleven (11) are on schedule and three (3) are slightly behind schedule.



ST. THOMAS MUNICIPAL CORPORATION



ST. THOMAS PARISH COURT



KFC



GRACEKENNEDY (HI-LO SUPERMARKET)



UCC



GOVERNMENT BUILDING



COMMERCIAL BUILDING



ST. THOMAS MUNICIPAL CORPORATION



WAREHOUSES



INFRASTRUCTURAL WORKS



NCB



INFRASTRUCTURAL WORKS



INFRASTRUCTURAL WORKS